



Form No: AAA-AAA-

Rev: 00 (F9)

Project Housekeeping & Mosquito Control Inspection Checklist

Project: _____

S/N	Item	Report of Checklist	Remarks (Location of non-compliance)	Actions being taken to rectify situation
A. EQUIPMENT				
1	No visible emission of dark smoke form generator, compressor, bar bending m/c, tower crane etc	<input type="checkbox"/>		
2	No excessive noise generated from generator, compressor, cutting disk, hacking tools etc.	<input type="checkbox"/>		
3	Equipment / machinery properly maintained (record checked)	<input type="checkbox"/>		
4	Safety device & proper machine guarding available	<input type="checkbox"/>		
B. CONTROL OF WATER POLLUTION				
1	No spillage or leakage of chemical	<input type="checkbox"/>		
2	Silt trap, wash bay properly maintained	<input type="checkbox"/>		
3	Effective usage of wash bay	<input type="checkbox"/>		
4	100% washing of vehicle before exit from site.	<input type="checkbox"/>		
5	No ponding of water	<input type="checkbox"/>		
6	Outside drain properly maintained	<input type="checkbox"/>		
C. TEMPORARY ACCESS				
1	Ground is leveled well compacted & regularly maintained	<input type="checkbox"/>		
2	No debris along access	<input type="checkbox"/>		
3	Maintain cleanliness of public road where applicable	<input type="checkbox"/>		
4	Regular watering to minimize dust	<input type="checkbox"/>		
D. SITE HOARDING				
1	Hoarding is stable and not shaky	<input type="checkbox"/>		
2	Plywood panel is well-secured to post and not warping	<input type="checkbox"/>		
3	Vegetation overgrowth is removed	<input type="checkbox"/>		
4	paint works are in good condition	<input type="checkbox"/>		
E. DEBRIS				
1	Scaffold free from debris, unused formworks, scaffold component etc.	<input type="checkbox"/>		
2	Safety net, peripheral overhead shelter cleared of debris.	<input type="checkbox"/>		
3	Cantilever platform supporting metal access scaffolding cleared of debris	<input type="checkbox"/>		
4	Passenger/material hoist platforms, landing, foot of p/m hoist, opening of 1st sty refuse chute, exit & entry points, periphery, void deck, gangway/corridor, lift opening etc cleared of debris	<input type="checkbox"/>		
F. MATERIALS STORAGE				
1	Building materials properly stacked/stored	<input type="checkbox"/>		
G. WORKER'S QUARTERS AND WORKSTATIONS				
1	Worker's quarter, carpenter shed, carpenter's shed and all other sub-con's shed, batching plant cleared of debris	<input type="checkbox"/>		
2	Site office & Canteen cleaned	<input type="checkbox"/>		

S/N	Item	Report of Checklist	Remarks (Location of non-compliance)	Actions being taken to rectify situation
3	Water cistern in working condition	<input type="checkbox"/>		
4	Floor traps cleared of chokage	<input type="checkbox"/>		
5	No stagnant water and debris on floor	<input type="checkbox"/>		
H. SEGREGATION OF WASTE				
1	Separate dust bin provided	<input type="checkbox"/>		
2	Food waste segregated from construction waste	<input type="checkbox"/>		
3	Rubbish disposed periodically	<input type="checkbox"/>		
I. MOSQUITO CONTROL INSPECTOR				
1	Discarded receptacles and building wastes in the work site, bangsal area and site offices.	<input type="checkbox"/>		
2	Building materials, canvas sheets, equipment and machinery properly maintained.	<input type="checkbox"/>		
3	Puddles on the ground, on the concrete floors at all upper level.	<input type="checkbox"/>		
4	Water storage drums, tanks and containers	<input type="checkbox"/>		
5	Bulk waste containers.	<input type="checkbox"/>		
6	Trenches.	<input type="checkbox"/>		
7	Lift wells.	<input type="checkbox"/>		
8	Drains or temporary channels constructed to drain off water.	<input type="checkbox"/>		
9	Any other water-bearing receptacles.	<input type="checkbox"/>		
J. APPLICATION OF INSECTICIDE / ANTI MOSQUITO OIL				
1	Apply insecticide or anti-mosquito oils to all stagnant water and water-bearing receptacles at ground level and upper floors weekly.	<input type="checkbox"/>		
2	Repeat application of insecticide or anti-mosquito oils after rain	<input type="checkbox"/>		
K FOGGING & RESIDUAL SPRAYING				
1	Fog all upper floors weekly and whenever required or during an outbreak.	<input type="checkbox"/>		
2	Carryout residual spraying of the interior and exterior walls of site official and bangsals.	<input type="checkbox"/>		

Inspected by

Reviewed by

test

 EHS Personnel (WSHO/ECO/WSHC)

 PM/ Engineer

Date: 25/08/2017

Date: -