

CHECKLIST FOR WATERPROOFING WORKS

Submitted



PROJECT :				Reference Nos :			
Block No. : test		Storey No. : test		Plot No.: test		Hse No.: test	
Inspection Date	Time Start	Time End	Inspected by Clerk of Works		Approved by RE		
1st 22/11/2017	17:03	17:03	-		-		
2nd 22/11/2017	17:03	17:03	-		-		

Description	Contractor Rep Inspection		Description of Non-compliance	RE/Clerk of Work Inspection	
	1st	2nd		1st	2nd
GENERAL					
materials approved	<input type="checkbox"/>	<input type="checkbox"/>		-	-
shop drawing approved	<input type="checkbox"/>	<input type="checkbox"/>		-	-
incl upturn/penetration	<input type="checkbox"/>	<input type="checkbox"/>		-	-
SUBSTRATE PREPARATION					
surface clean and no sharp protrusion	<input type="checkbox"/>	<input type="checkbox"/>		-	-
fillets at wall/floor joints	<input type="checkbox"/>	<input type="checkbox"/>		-	-
weak/hollow substrate rectified	<input type="checkbox"/>	<input type="checkbox"/>		-	-
FINAL PREPARATION					
apply primer if req'd	<input type="checkbox"/>	<input type="checkbox"/>		-	-
thickness of each coat	<input type="checkbox"/>	<input type="checkbox"/>		-	-
lap sufficient	<input type="checkbox"/>	<input type="checkbox"/>		-	-
treatment around pipes	<input type="checkbox"/>	<input type="checkbox"/>		-	-
protective screed	<input type="checkbox"/>	<input type="checkbox"/>		-	-
ponding tests	<input type="checkbox"/>	<input type="checkbox"/>		-	-

CHECKED BY : Magicsoft . 22/11/2017
Z
 (name/signature/date)

Calculated Waterproofing Area (m2) : test